



To: Titus County Commissioners Court
From: Mark W. Heidaker
Date: December 22, 2014
RE: Titus County Pass-Through Program Status Report

MEMORANDUM

Status

To keep the Titus County Commissioners Court fully updated as to the progress of the Titus County Pass-Through Program, PTP Transportation (PTP) offers the following status report.

Construction

US271 Project-Williams Brothers Construction Company

- Finishing up final documents to submit to TxDOT and processing balancing pay estimate in order to be able to close out the project.

FM 1000 – James Construction Group

\$16,934,686.08 paid to date (Including MOH) (88.89%)

383 Days Contract time

043 Days Time Extension

426 Days Contract Time (with extension)

426 Days Charged (thru 12/19) (100.00%)

0 Days remaining

CONTRACT ITEMS:

Dirt Crew:

- Dressing slopes, ditches & headers for seeding.
- Continue to work on FM 1735 & FM 2348.

- **FM 1735** – Asphalt is complete. Waiting on weather to cooperate so striping can be completed. Striping was rescheduled for Monday 22nd but we were just informed this morning that the subcontractor went on vacation for the holidays.
- **FM 2348** – Asphalt is complete. Waiting on weather to cooperate so striping can be completed. Striping was rescheduled for Monday 22nd but we were just informed this morning that the subcontractor went on vacation for the holidays.
- Installation of striping is limited due to the surface temperature being below 50 as well as the wet conditions.

Bridge Crew

- Bridge crew working to correct the imperfections in the traffic rail at Hart Creek.
- Pouring concrete rip rap and mowing strips.
- Placing rock rip rap at all cross culverts.

Concrete Paving Crew

- Scheduled to pour the last small section of concrete paving next week on City Street.

Signal Crew

- Continue to pour drill shaft foundations and placing conduit for the signals at US 271, & FM 1735.

Pipe Crew

- Scheduled to place the last two driveway culverts and start construction on the concrete medians at US 271 after the first of the year,

Southwest Environmental Services

- Scheduled to place seed on FM 2348 next week.
- Schedule to start pouring small sign foundations after the first of the year.

T-Bar Fence

- Scheduled to install the fencing on UPRR next week for the protection of the rail road.

Seal Coat Crew

- Seal coat crew is shut down until next May or June. In the agreement between Titus County and James Country, liquidated damages will start to accrue on the project May 15 if the project has not reached substantial completion.

NOTE!

The staff at PTP realizes that a lot of work states “Scheduled” or “Re-Scheduled” but this is what we are told in the project progress meetings. Unfortunately, some work starts on schedule and a lot of times it is delayed due to weather conditions or some other issued related with the contractor or subcontractor.