



To: Titus County Commissioners Court
From: Mark W. Heidaker
Date: March 09, 2015
RE: Titus County Pass-Through Program Status Report

MEMORANDUM

Status

To keep the Titus County Commissioners Court fully updated as to the progress of the Titus County Pass-Through Program, PTP Transportation (PTP) offers the following status report.

Construction

FM 1000 – James Construction Group

\$17,257,187.05 paid to date (Including MOH) (91.14%)
\$18,927,914.15 Contracted Amount (Including Change Orders)
383 Days Contract time
87 Days Time Extension
470 Days Contract Time (with extension)
470 Days Charged (**thru 03/25**) (100.00%)
0 Days remaining

CONTRACT ITEMS:

Dirt Crew:

- Dressing slopes, ditches & headers for seeding.

Bridge Crew

- Placing rock rip rap at all cross culverts.

Signal Crew

- Place signal poles, conduit and signal heads for US 271, FM 2348 & FM 1735.

Pipe Crew

- Placing RCP on the remaining driveways and installing brick pavers in the median on US 271.

Southwest Environmental Services

- Placing seed.

Seal Coat Crew

- Seal coat crew continues to be shut down until May 1st (weather dependent). JCG will begin to process the flex base for seal coat starting March 1st.

NOTE! Due to the weather the last couple of weeks the project has seen very little work but looking ahead at the forecast, it seems we should be starting to see some more favorable conditions which will allow JCG to progress the project ahead.

MAJOR ITEMS OF WORK REMAINING

Item Description	Remaining Cost
Prime Coat & Seal Coat	\$1,088,377.71
Signs	\$43,298.56
Striping	\$123,022.26
Mobilization	\$180,000.00
Signals	\$113,373.70
Seeding	\$74,718.43

Environmental Update

Mr. Terry Plucker, Director of Environmental for PTP has confirmed that the rock filter dams (RFDs) were installed as requested on the FM 1735 portion of the project. Mr. Plucker has also filed the FAA Obstruction Evaluation closure notice once the contractor had reached the final height of the fence at the UPRR bridge.