

## Brian Lee

---

**From:** Mark Heidaker <mark@pascorp.net>  
**Sent:** Monday, March 23, 2015 2:03 PM  
**To:** Brian Lee  
**Cc:** Mike Ahrens (mahrens@mpcity.org)  
**Subject:** Titus Court Memo 3/23/15

Judge/Mike:

Please find below a little update on what has taken place on the project over the last couple of weeks. Unfortunately, the weather has not been the most cooperative but we have had Mr. Bobby Dick in Titus the last 2 weeks meeting with Eric Lafitte of James Construction and putting together a schedule to line out the existing work items that have yet to be completed. I know previously, I provided you a copy of a schedule we received from JCG that still shows the seal coat to be placed by the middle of May and then to finish up the punch list items and have TxDOT acceptance before June 1<sup>st</sup>. I think this could be a difficult challenge ahead of us but we are working with JCG to try and meet those goals set forth.

I did let Eric Lafitte know that I would be sending the Judge an update for court today and he replied back that "we have been making good progress despite the weather conditions". As noted, they did get US 271 intersections striped and opened on one of the few dry days they had and removed Mr. Prieferts driveway on US 271 as well. They will continue to work as much as the weather will allow and it looks like the next few days look favorable. They are planning to start reworking the flex base on the west end of the job next week sometime. The plan is to have everything west of US 271 dressed and ready by the first of next week per Eric. They are currently working on the SWPPP stuff (erosion practices and storm water runoff prevention) today since the slopes are too wet to get on due to the rain over the weekend. If it dries up a little bit today, they plan on working on some of the excavation that needs to be done as early as tomorrow and Eric stated he plans to have another crew here Wednesday to start helping with all the dress up work that needs to be done.

Last week we did have Texas Grinding and Coring out on the project working on Hart Creek bridge making sure the deck of the bridge allows for the water to run off the edges and not pond. Southwest Environmental was able to install some rock filter dams and have addressed a couple of the SWPPP deficiencies but with the weather we have had, they are still several on the list that need attention. We have had a couple members of JCG repairing the potholes on FM 1735 on a daily basis and PTP is working with TxDOT and JCG on a permanent fix at this time. JCG has had their surveyor on site as well a few days a week placing out stakes in the ditches to verify the slopes and earthwork to be sure the water is flowing in the ditches properly.

Mark Heidaker  
PAS, Property Acquisition Services, LLC  
19855 Southwest Freeway, Suite 200  
Sugar Land, Texas 77479  
281-343-7171 office  
281-343-8181 fax  
713-828-5947 cell  
[mark@pascorp.net](mailto:mark@pascorp.net)

Activity ID	Activity Name	Actual Start	Original Duration	Early Start	Early Finish	March 2015	April 2015	April 2016	May 2015
MISC061	FINISH GRADING WEST MULCH SOO & SHLD. UP FM2348		7	19-Mar-15	21-Mar-15	19-Mar-15	21-Mar-15		
MISC061	INSTALL DIRECTIONAL ISLAND BRICK PAVERS @ US271		8	19-Mar-15	26-Mar-15	19-Mar-15	26-Mar-15		
MISC041	Working Deep	15-Apr-13	390	19-Mar-15	19-May-15	19-Mar-15	19-May-15		
MAILBOX1	INSTALL MAIL BOXES		1	19-Mar-15	19-Mar-15	19-Mar-15	19-Mar-15		
MB0F1	INSTALL MB0F @ BRIDGE ENDS		4	19-Mar-15	25-Mar-15	19-Mar-15	25-Mar-15		
RIPRAP201	INSTALL 18" STONE RIP RAP STA 18+24	02-Dec-14	1	19-Mar-15	19-Mar-15	19-Mar-15	19-Mar-15		
RIPRAP211	INSTALL 18" STONE RIP RAP STA 2+08	02-Dec-14	1	19-Mar-15	19-Mar-15	19-Mar-15	19-Mar-15		
RIPRAP231	INSTALL 18" STONE RIP RAP STA 96+25	02-Dec-14	1	19-Mar-15	19-Mar-15	19-Mar-15	19-Mar-15		
SEED241	PERMANENT SEEDING		1	19-Mar-15	19-Mar-15	19-Mar-15	19-Mar-15		
SIGNAL1	INSTALL SIGNAL & VIDEO DEVICES	24-Sep-14	20	19-Mar-15	06-Apr-15			08-Apr-15	
SIGNAL11	INSTALL SIGNAL & VIDEO DEVICES	24-Nov-14	19	19-Mar-15	06-Apr-15			08-Apr-15	
SIGNAL21	INSTALL SIGNAL & VIDEO DEVICES	24-Nov-14	20	19-Mar-15	06-Apr-15			08-Apr-15	
PRIME191	GRIND HART CREEK BRIDGE GUTTER LINES	10-Mar-15	5	19-Mar-15	25-Mar-15	19-Mar-15	25-Mar-15		
MISC071	INSTALL TEMPORARY STRIPING @ US271		2	19-Mar-15	21-Mar-15	19-Mar-15	21-Mar-15		
MISC081	INSTALL ROCK CHECK DAMS ALONG FM2348		1	21-Mar-15	23-Mar-15	21-Mar-15	23-Mar-15		
MISC091	INSTALL FLEX BASE DRIVEWAYS ON FM2348		1	21-Mar-15	23-Mar-15	21-Mar-15	23-Mar-15		
MAILBOX41	INSTALL MAIL BOXES @ CITY STREET		1	23-Mar-15	25-Mar-15	23-Mar-15	25-Mar-15		
SEED271	PERMANENT SEEDING FM 2348 PHASE 2		2	23-Mar-15	27-Mar-15	23-Mar-15	27-Mar-15		
MISC137	START REM. SALT FENCE IN GRASS ESTABLISHED AREAS		3	23-Mar-15	25-Mar-15	23-Mar-15	25-Mar-15		
MISC151	FIX WASHES IN DITCHES WEST OF UPRR BRIDGE		3	23-Mar-15	25-Mar-15	23-Mar-15	25-Mar-15		
SIGNS21	INSTALL SMALL SIGN BASES AND PEDISTALS		10	25-Mar-15	15-Apr-15	25-Mar-15	15-Apr-15		
MISC101	POINT & PATCH HART CREEK BARRIER RAIL		5	25-Mar-15	07-Apr-15	25-Mar-15	07-Apr-15		
MISC161	INSTALL ROCK CHECK DAMS WEST OF UPRR BRIDGE		1	25-Mar-15	26-Mar-15	25-Mar-15	26-Mar-15		
MISC201	Redress ditches from US271 - Tension Rd. West		3	25-Mar-15	02-Apr-15	25-Mar-15	02-Apr-15		
MISC411	Mow slopes on project		5	25-Mar-15	07-Apr-15	25-Mar-15	07-Apr-15		
SIGNS1	INSTALL OBJECT MARKERS & DELINEATORS		5	27-Mar-15	07-Apr-15	27-Mar-15	07-Apr-15		
MISC141	PERMANENT SEED DRIVEWAY AREA @ US271		1	27-Mar-15	30-Mar-15	27-Mar-15	30-Mar-15		
MISC171	SEED DISTURBED AREAS WEST OF UPRR BRIDGE		1	30-Mar-15	30-Mar-15	30-Mar-15	30-Mar-15		
MISC191	REWORK FLEX BASE FROM WEST END TO UPRR BRIDGE		4	31-Mar-15	03-Apr-15	31-Mar-15	03-Apr-15		
MISC181	DRESS SLOPES @ TENNISON RD. WEST & FM1000 INTER.		3	02-Apr-15	06-Apr-15	02-Apr-15	06-Apr-15		
MISC401	Inst. Rock Check Dams & Perm. Seed ditches US271- Tenn. Rd. W		2	02-Apr-15	07-Apr-15	02-Apr-15	07-Apr-15		
MISC211	REWORK FLEX BASE FROM UPRR BRIDGE TO US271		2	03-Apr-15	04-Apr-15	03-Apr-15	04-Apr-15		
PRIME1	PRIME COAT MC-30 (STA 54+76 - 81+95)		2	06-Apr-15	07-Apr-15	06-Apr-15	07-Apr-15		
PRIME11	PRIME COAT MC-30 (STA 85+85 - 100+00)		1	06-Apr-15	06-Apr-15	06-Apr-15	06-Apr-15		
MISC201	DRESS AREA @ HART CREEK BRIDGE EAST HEADER		3	06-Apr-15	08-Apr-15	06-Apr-15	08-Apr-15		
MISC231	REWORK FLEX BASE FROM US271 - HART CREEK BRIDGE		10	07-Apr-15	17-Apr-15	07-Apr-15	17-Apr-15		
MISC281	SEED DISTURBED AREAS AT TENNISON RD. WEST		1	07-Apr-15	08-Apr-15	07-Apr-15	08-Apr-15		
MISC221	INST. RIP-RAP IN DITCHES EAST OF HART CREEK BRIDGE		2	08-Apr-15	10-Apr-15	08-Apr-15	10-Apr-15		
MOB051	Mobilization Payment #		1	09-Apr-15	09-Apr-15	09-Apr-15	09-Apr-15		
MARKINGS21	PAVEMENT MARKINGS CLEANUP		0	09-Apr-15	09-Apr-15	09-Apr-15	09-Apr-15		
MISC241	GRADE DITCH ALONG CR4425 & REDRESS CR4420		4	10-Apr-15	15-Apr-15	10-Apr-15	15-Apr-15		
MISC251	SEED DISTURBED AREA @ HART CREEK BRIDGE E. HEADER		1	10-Apr-15	13-Apr-15	10-Apr-15	13-Apr-15		
MISC251	PERMANENT SEED ALONG CR4425 & CR4420		1	15-Apr-15	16-Apr-15	15-Apr-15	16-Apr-15		
MISC261	GRADE AREA HOLDING WATER @ TENNISON RD. EAST		1	15-Apr-15	16-Apr-15	15-Apr-15	16-Apr-15		
MISC271	SEED DISTURBED AREA AT TENNISON RD. EAST		1	16-Apr-15	17-Apr-15	16-Apr-15	17-Apr-15		
MISC301	FIX AREAS HOLDING WATER BETWEEN FM2348 & CR4710		3	16-Apr-15	18-Apr-15	16-Apr-15	18-Apr-15		
PRIME21	PRIME COAT MC-30 (STA 100+00 - 168+35)		4	17-Apr-15	22-Apr-15	17-Apr-15	22-Apr-15		
MISC311	REWORK FLEX BASE FROM HART CREEK BRIDGE - OFFICE		11	17-Apr-15	29-Apr-15	17-Apr-15	29-Apr-15		
MISC331	SEED DISTURBED AREAS BETWEEN FM2348 & CR 4710		1	20-Apr-15	20-Apr-15	20-Apr-15	20-Apr-15		
MISC341	GRADE DITCHES ALONG CR4710		2	20-Apr-15	21-Apr-15	20-Apr-15	21-Apr-15		
MISC351	INSTALL MULCH SOO ALONG CR4710		2	21-Apr-15	23-Apr-15	21-Apr-15	23-Apr-15		
MISC381	INSTALL ROCK FILTER DAMS ALONG CR4710		1	23-Apr-15	23-Apr-15	23-Apr-15	23-Apr-15		
MISC381	PLACE FLEX BASE ON DRIVEWAYS ALONG FM1735		1	23-Apr-15	23-Apr-15	23-Apr-15	23-Apr-15		
MISC371	PERMANENT SEED ALONG CR4710		1	24-Apr-15	24-Apr-15	24-Apr-15	24-Apr-15		
MISC321	REWORK FLEX BASE FROM FM2348 - FM1735		5	29-Apr-15	04-May-15	29-Apr-15	04-May-15		
SURFTREAT1	SURFACE TREATMENT 1st (2 COURSE)(STA 54+76 - 81+95)		1	01-May-15	01-May-15	01-May-15	01-May-15		
SURFTREAT21	SURFACE TREATMENT 1st (2 COURSE)(STA 85+85 - 93+00)		1	01-May-15	01-May-15	01-May-15	01-May-15		
SURFTREAT81	SURFACE TREATMENT (1 COURSE)(STA 171+77 - 174+00)		1	01-May-15	01-May-15	01-May-15	01-May-15		
SURFTREAT91	SURFACE TREATMENT (1 COURSE)(STA 179+00 - 180+00)		1	01-May-15	01-May-15	01-May-15	01-May-15		
SURFTREAT241	SURFACE TREATMENT (1 COURSE)(STA 171+77 - 174+00)		1	01-May-15	01-May-15	01-May-15	01-May-15		
SURFTREAT251	SURFACE TREATMENT (1 COURSE)(STA 179+00 - 180+00)		1	01-May-15	01-May-15	01-May-15	01-May-15		
PRIME161	PRIME COAT MC-30		1	01-May-15	01-May-15	01-May-15	01-May-15		
PRIME171	PRIME COAT MC-30		1	01-May-15	01-May-15	01-May-15	01-May-15		
PRIME181	PRIME COAT MC-30		1	01-May-15	01-May-15	01-May-15	01-May-15		
SURFTREAT11	SURFACE TREATMENT 2nd (2 COURSE)(STA 54+76 - 81+95)		1	02-May-15	02-May-15	02-May-15	02-May-15		
SURFTREAT31	SURFACE TREATMENT 2nd (2 COURSE)(STA 85+85 - 93+00)		1	02-May-15	02-May-15	02-May-15	02-May-15		
SURFTREAT47	SURFACE TREATMENT (2 COURSE)(STA 100+00 - 247+28) 1ST		2	02-May-15	03-May-15	02-May-15	03-May-15		
SURFTREAT261	SURFACE TREATMENT (1 COURSE)		1	02-May-15	02-May-15	02-May-15	02-May-15		
SURFTREAT271	SURFACE TREATMENT (1 COURSE)		1	02-May-15	02-May-15	02-May-15	02-May-15		
SURFTREAT281	SURFACE TREATMENT (1 COURSE)		1	02-May-15	02-May-15	02-May-15	02-May-15		
PRIME41	PRIME COAT MC-30 (STA 247+28 - 315+80)		4	04-May-15	07-May-15	04-May-15	07-May-15		
MAILBOX11	INSTALL MAIL BOXES		1	07-May-15	08-May-15	07-May-15	08-May-15		
MAILBOX21	INSTALL MAIL BOXES		1	07-May-15	08-May-15	07-May-15	08-May-15		
MAILBOX31	INSTALL MAIL BOXES		1	07-May-15	08-May-15	07-May-15	08-May-15		
SURFTREAT61	SURFACE TREATMENT (2 COURSE)(STA 247+28 - 315+80) 1ST		2	07-May-15	09-May-15	07-May-15	09-May-15		

Remaining Level of Effort
  Actual Work
  Critic...
  Actual Level of Effort
  Remaining Work
  Milest...

Activity ID	Activity Name	Actual Start	Original Duration	Early Start	Early Finish	March 2015			April 2015			May 2015			
						15	22	29	05	12	19	26	03	10	17
SIGNS11	INSTALL SMALL SIGNS		5	07-May-15	11-May-15										
SURFTREAT51	SURFACE TREATMENT (2 COURSE)(STA 100+00 - 247+28) 2MI		2	09-May-15	11-May-15										
SURFTREAT71	SURFACE TREATMENT (2 COURSE)(STA 247+28 - 315+00) 2MI		2	09-May-15	11-May-15										
MARKINGS121	PAVEMENT MARKINGS		5	11-May-15	19-May-15										
MISC031	Project Completion Date		1	18-May-15	19-May-15										
m	Final Inspection		0		19-May-15										

Remaining Level of Effort
  Actual Work
  Critic...
  Actual Level of Effort
  Remaining Work
  Milest...