

## Titus County Construction Update

4/13/15

### Ratliffe – Tax and Vehicle Registration/ Elections Administration

- Wall construction and gyp bd complete
- Picking colors for all materials
- Communications and security cameras being coordinated
- Cabinets being rebid to accommodate changes
- Planned completion by end of May

### County Computer Room

- Major wall relocation work completed
- Awaiting move of computer cabling – Wednesday evening scheduled
- Exterior hallway to all be repainted so to match
- Construction complete by end of April/ first week of May