

County Computer Room Renovation

Bid Results as of 10/13/2104

- Two Bidders – both significantly over estimate with initial bids. Discussed bids with both, reduced scope, asked to rebid.
- Results

Item	Richard Jones Construction	De'Angelo Development
Base Bid	\$18,500.00	\$15,800.00
Computer Rack	\$800.00	\$800.00
Network Re-Hookups	\$600.00	\$600.00
Construction Management	\$1896.00	\$1896.00
Total	\$21,796.00	\$19,096.00

County Projects Update

- **Adult Probation**
 - HVAC completed installation Monday, testing today
 - Door numbers and names installed yesterday
 - Balance of finish work scheduled for next two three days
 - High Ceilings and Lights
 - Counter tops in Administrative area
 - Cabinet Doors
 - Bathroom fixtures
 - Glass in administrative Areas
 - Back entrance finish outs
 - Punch List to be developed after court today
 - Scheduled move in is on this Friday with phone transfers
 - Open House????
- **Elections Administration/Tax and Vehicle Registration**
 - Originally bid as two phases to support move of Elections Administration – decision to do as one phase to reduce time, costs, and mess
 - Elections Administration elected to relocate for duration of construction – to spare offices in newly renovated Adult Probation space
 - Contractors have walked Ratliff building with me with questions/clarifications
 - Bids currently due October 17
 - Will need to add Engineering and associated fees – estimated at \$5000
- **Annex Corner Façade**
 - Pending Court Approval to go forward for construction bids
- **New Courtroom and Judicial Offices/Annex Facade**
 - Pending Court Approval to go forward
 - Design Package is next step