

CHANGE ORDER FORM

CHANGE ORDER NUMBER _____ TE 02 _____

PROJECT: US 271: The construction of a new location, freeway facility consisting of grading, structures, base, surfacing & pavement markings from 0.3 miles north of US 67 to 0.6 miles south of FM 3417

CONTRACTOR: Williams Brothers Construction Co., Inc.

Contractor is directed to make the following changes to the Contract Documents.

DESCRIPTION OF CHANGES: Extend contract time due to additional work required for the CR 2040 Overpass.

ATTACHMENTS: Justification Letter

CHANGE IN CONTRACT PRICE


1. Original Price:	\$ 72,825,618.51
2. Total of Prior Change Orders:	\$ 506,883.71
3. Total Price Prior to Current Change Order:	\$ 73,332,502.22
4. Total of Current Change Order:	\$ 0.00
5. New Price Resulting from Current Change Order:	\$ 73,332,502.22

CHANGE IN CONTRACT TIME


Original Time:	663	DAYS
Total of Prior Change Orders:	0	DAYS
Total Time Prior to Current Change Order:	767	DAYS
Total of Current Change Order:	69	DAYS
New Time Resulting from Current Change Order:	836	DAYS

AGREED BY:

Williams Brothers Construction Co:



Robert C. Lanham, Jr. P.E. (Signature) President (Date) 7/25/14

PTP Transportation, LLC:


(Signature) (Date) 8/4/14

APPROVED BY:

Titus County:


(Signature) (Date) 8-8-14

Texas Department of Transportation:

(Signature) (Date)

Federal Highway Administration:

(Signature) (Date)



July 22, 2014

Mr. Roger Ledbetter, P.E.
Area Engineer – Mount Pleasant
Texas Department of Transportation – Atlanta District
2210 W. Ferguson
Mount Pleasant, Texas 75455

RE: Titus County
CSJ: 0248-09-001, etc.
US 271
Time Extension 02 Justification

Dear Mr. Ledbetter:

PTP Transportation, LLC, (PTP) on behalf of Titus County, is submitting for your review and approval Time Extension 02 for the subject project. This time extension is to credit the project 69 days for the impacts due to the construction work required to raise the CR 2040 Overpass. The number of days being submitted is a portion of the total amount possible for credit due to the issue, based upon negotiations between PTP and Williams Brothers Construction Company (WB). The total amount of days possible for credit was determined by counting the number of charged days between the beginning of the force account work and the currently projected finish date of July 31, 2014 that were used for the force account work. The total number of charged days between February 10, 2014 and July 31, 2014 is 145. During this time, there have been 15 days that the contractor has not worked on the force account. This results in a total of 130 days of work being performed on the force account. Since the work being performed on the force account is outside the original scope of work and the completion of the force account work is keeping the critical path from resuming, all days worked on the force account are to be credited to the contractor.

Based on the previously mentioned negotiations, this time extension provides for sufficient days for project completion by the end of September. Should additional time be needed, additional days will be added at that time based on this reason. If you have any questions regarding this matter, please feel free to contact me at (936) 441-9121.

Sincerely,

PTP TRANSPORTATION, LLC

Richard L. Kronenberger, P.E.
Director of Construction Services

cc: PTP Transportation, LLC Staff
File

Williams Brothers Construction Co.

INCORPORATED
3800 MILAM AT SOUTHWEST FREEWAY
HOUSTON

TELEPHONE (713) 522-9821
FAX (713) 520-5247

P.O. BOX 66428
HOUSTON, TEXAS 77266-6428

Anniversary
1955-2014

July 05, 2014

Rick Kronenberger, PE
Director of Construction Services
PTP Transportation, LLC
616 FM 1960 West, Suite 335
Houston, Texas 77090

Re: US 271-Titus County-WB Job No. 475
For the Construction of New Location Freeway Facility Consisting of Grading, Structures, Base,
Surfacing and Pavement Markings
TxDOT CJS: 0248-09-001, ETC.
Project Limits: From 0.3 miles north of us 67 to 0.6 miles south of FM 3417
Additional days for CR 2040 Bridge Retrofit Change Order

Mr. Kronenberger,

As you know the force account change order work to retrofit CR 2040 bridge was started on February 10, 2014 and now we are getting close to complete this change order. The tentative completion date for this change order will be July 31, 2014. So we are requesting 145 additional days (days charged between February 10, 2014 and July 31, 2014) to be added to the project duration.

Thank you for your consideration to this and we look forward to hear from you.

Sincerely,

WILLIAMS BROS. CONSTRUCTION
COMPANY, INC.

J.S. Khangura, P.E.

J.S. Khangura, P.E.
Vice President

c: Mr. Doug Pitcock