

# CHANGE ORDER FORM

CHANGE ORDER NUMBER 15

**PROJECT:** US 271: The construction of a new location, freeway facility consisting of grading, structures, base, surfacing & pavement markings from 0.3 miles north of US 67 to 0.6 miles south of FM 3417

**CONTRACTOR:** Williams Brothers Construction Co., Inc.

Contractor is directed to make the following changes to the Contract Documents.

**DESCRIPTION OF CHANGES:** New Pay Item for Relocating a Large Sign Assembly and Covering Small Signs, Installation of Additional TxDOT Supplied Signs, Additional Dead End Barricade

**ATTACHMENTS:** See Separate List of Attachments

### CHANGE IN CONTRACT PRICE

|   |                  |
|---|------------------|
| 1. Original Price:                                | \$ 72,825,618.51 |
| 2. Total of Prior Change Orders:                  | \$ 593,111.98    |
| 3. Total Price Prior to Current Change Order:     | \$ 73,418,730.49 |
| 4. Total of Current Change Order:                 | \$ 22,755.09     |
| 5. New Price Resulting from Current Change Order: | \$ 73,441,485.58 |

### CHANGE IN CONTRACT TIME

|   |     |      |
|---|-----|------|
| Original Time:                                | 663 | DAYS |
| Total of Prior Change Orders:                 | 173 | DAYS |
| Total Time Prior to Current Change Order:     | 836 | DAYS |
| Total of Current Change Order:                | 0   | DAYS |
| New Time Resulting from Current Change Order: | 836 | DAYS |


### AGREED BY:

Williams Brothers Construction Co:

  
Robert C. Lanham, Jr., P.E. (Signature) President

10/25/14  
(Date)

PTP Transportation, LLC:

  
(Signature)

10/28/14  
(Date)

### APPROVED BY:

Titus County:

  
(Signature)

11/10/14  
(Date)

Texas Department of Transportation:

(Signature)

(Date)

Federal Highway Administration:

(Signature)

(Date)





## **US 271 – Change Order 15**

### ***List of Attachments***

- **Letter to TxDOT – Re: Change Order 15 Justification**
- **Letter to TxDOT – Re: Change Order 15 Price Justification**
- **Letter to TxDOT – Re: Change Order 15 Environmental Assurance Statement**
  
- **Install TxDOT Supplied Small Signs**
  - Williams Brothers Change Order Request and Worksheet
  - MICA Corporation Pricing Estimate
  - Structural & Steel Products Pricing Quote
  - TxDOT Statewide and Atlanta District Average Low Bid Price
  
- **New Pay Item for Relocating a Large Sign and Covering Small Signs**
  - Williams Brothers Change Order Request and Worksheet
  - MICA Corporation Pricing Estimate
  
- **Additional Dead End Barricade**
  - Williams Brothers Change Order Request and Worksheet
  - Williams Brothers Pricing Estimate



October 21, 2014

Mr. Roger Ledbetter, P.E.  
Area Engineer – Mount Pleasant  
Texas Department of Transportation – Atlanta District  
2210 W. Ferguson  
Mount Pleasant, Texas 75455

RE: Titus County  
CSJ: 0248-09-001, etc.  
US 271  
**Change Order 15 Justification**

Dear Mr. Ledbetter:

PTP Transportation, LLC, on behalf of Titus County, is submitting for your review and approval Change Order 15 for the subject project. This change order is necessary to provide for payment for modifications and adjustments to the project. This change order addresses the following item modifications:

- Install Additional TxDOT Supplied Small Signs
- New Pay Item for Relocating a Large Sign Assembly and Covering Small Signs
- Additional Dead End Barricade

***Install Additional TxDOT Supplied Small Signs***

These signs have been added to the project at TxDOT's request as part of the final correction list for the project. The signs installed include twelve (12) speed limit signs and eight (8) route marker signs, all of which are necessary for final completion of the project.

***New Pay Item for Relocating a Large Sign and Covering Small Signs***

This pay item is required in order to fulfill the TxDOT request to move a FM 4000 large sign assembly and cover all small FM 4000 signs until project completion. The large sign assembly located at the approach to the CR 2040 overpass is currently blocked by a luminaire. Therefore, TxDOT has requested that it be moved to a different location as part of the final correction list for the project. Also, since FM 4000 will remain closed through the winter months, TxDOT has included covering all small signs marking the interchange of FM 4000 and US 271 in the final correction items.


***Additional Dead End Barricade***

This pay item is required to complete the final correction list provided by TxDOT for the subject project. While the original contract included an item for dead end barricades, the plan barricades are mounted on dirt. The barricade requested will be mounted on concrete which will require different materials. This item accounts for the change in materials required to mount the barricade.

October 21, 2014  
Mr. Roger Ledbetter  
US 271  
Change Order 15 Justification  
Page 2

All of the costs associated with this change order are summarized in the Cost Report, included with this change order. The breakdown of costs are summarized and discussed on a separate letter under the subject of price justification. If you have any questions regarding this matter, please feel free to contact me at (936) 441-9121.

Sincerely,

A handwritten signature in black ink that reads "Richard L. Kronenberger P.E." The signature is written in a cursive style.

Richard L. Kronenberger, P.E.  
Director of Construction Services

Attachments  
cc: PTP Transportation, LLC Staff  
File



October 21, 2014

Mr. Roger Ledbetter, P.E.  
Area Engineer – Mount Pleasant  
Texas Department of Transportation – Atlanta District  
2210 W. Ferguson  
Mount Pleasant, Texas 75455

RE: Titus County  
CSJ: 0248-09-001, etc.  
US 271  
**Change Order 15 Price Justification**

Dear Mr. Ledbetter:

This letter serves as notice that the new pay items and prices below has been reviewed and are considered fair and reasonable for the subject project.

| <b>Item Number</b> |             | <b>Description</b>   | <b>Unit</b> | <b>Unit Price</b> |
|--------------------|-------------|--|-------------|-------------------|
| <b>Item</b>        | <b>Desc</b> |  |             |                   |
| 644                | 9999        | INS SM RD SN SUP & AM TY10BWG (1) SA (T)<br>(PANEL SUPPLIED) | EA          | \$595.66          |
| 9015               | 1001        | RELOCATE LRSA & COVER SMALL SIGNS                            | LS          | \$8,959.09        |
| 9015               | 1002        | DEAD END BARRICADE   | LF          | \$78.45           |

This consideration is made based on the justification provided for each item consisting of subcontractor invoicing, previously established labor and equipment rates, and analysis worksheets provided. Each item is discussed in greater detail below:

***644-9999 INS SM RD SN SUP & AM TY10BWG (1) SA (T) (PANEL SUPPLIED)***

This item is to establish a unit price for work items which have been requested by TxDOT as part of the final correction list. The pricing justification is based on attached subcontractor invoicing and is compared to September 2014 TxDOT average low bid prices for item 644-2004. The September average low bid price is used due to recent fluctuations in the pricing of the item. The pricing for this item falls between the district and state average low bid prices. The Atlanta District average low bid price is \$650.00 per each, and the statewide average low bid price is \$554.40 per each. The final item pricing includes a 5% markup for the subcontractor work and a 1% bond markup. The item pricing is considered fair and reasonable.

***9015-1001 RELOCATE LRSA & COVER SMALL SIGNS***

This items' justification is based upon attachments herein showing the breakdown of work completed, materials and equipment used and labor paid. The material pricing includes the new sign foundation and black poly plastic to cover the small signs. The labor and equipment were charged based on time required to complete the work, which included travel time to the project. Labor and equipment rates are fair and reasonable for the work performed and the equipment

October 21, 2014  
Mr. Roger Ledbetter  
US 271  
Change Order 15 Price Justification  
Page 2


used. The pricing from MICA Corporation includes allowable markups on the labor, equipment and materials as well as an allowable markup for subcontractor work. The final pricing by Williams Brothers includes an allowable 5% markup on the subcontractor work and a 1% bond markup. The item pricing is considered fair and reasonable.

***9015-1002 DEAD END BARRICADE***

The price justification for this item is based on the attached change order request showing a breakdown of costs incurred. Labor and equipment were charged based on time required to complete the work. The rates charged for labor and equipment are considered fair and reasonable for the work performed. The materials pricing includes both the barricade and surface mounting hardware. The final pricing of \$78.45 per linear foot also represents a savings over the original bid price of \$100 per linear foot for the dead end barricade item 5445-2001. The pricing presented includes an allowable 5% markup on the subcontractor work and a 1% bond markup. The item pricing is considered fair and reasonable.

If you have any questions regarding this matter, please feel free to contact me at (936) 441-9121.

Sincerely,



Richard L. Kronenberger, P.E.  
Director of Construction Services

cc: PTP Transportation, LLC Staff  
File



October 21, 2014

Mr. Roger Ledbetter, P.E.  
Area Engineer – Mount Pleasant  
Texas Department of Transportation – Atlanta District  
2210 W. Ferguson  
Mount Pleasant, Texas 75455

RE: Titus County  
CSJ: 0248-09-001, etc.  
US 271  
**Change Order 15 Environmental Assurance Statement**

Dear Mr. Ledbetter:

This letter is to serve as notice that the proposed work on this change order will not affect any of the environmental clearances or commitments for the subject project. The work in this change order includes:

- Installation of Additional TxDOT Supplied Signs
- Relocation of a Large Sign Assembly and Covering of Small Signs
- Additional Dead End Barricade

If you have any questions regarding this matter, please feel free to contact me at (936) 441-9121.

Sincerely,

Terry L. Plucker  
Director of Environmental Services

cc: PTP Transportation, LLC Staff  
File





CHANGE ORDER TRANSMITTAL

Williams Brothers Construction Company, Inc.

P.O. Box 66428, Houston, Texas 77266  
Phone: 713-522-9821 Fax: 713-520-5247

Date: September 25, 2014  
Project: 0248-09-001  
Control: 0248-09-001  
Highway: US 271  
WB Job: 475

*For Office Use Only*

To: Vanessa Wallace  
Contract Administrator  
PTP Transportation, LLC  
1500 Research Forest Drive, Suite 106  
The Woodlands, TX 77381

Sent Via:  Parcel Post  
 UPS  
 Federal Express  
 Courier  
 Other - Email

Attn: Mr. Rick Kronenberger, P.E.

Dear Mr. Kronenberger:

We are sending you the attached change order pricing with appropriate documentation. Your approval and initiation of the change order is requested.


Titus County Requested  Contractor Requested

Scope/Description:

Titus Co requested change order to install TxDOT provided signs. TxDOT is furnishing the sign only, our subcontractor will still have to furnish the assemblies.

If you have any questions regarding this matter, please call.

Sincerely,  
WILLIAMS BROTHERS  
CONSTRUCTION COMPANY, INC.



Seth Schulgen  
Vice President

Encls  
Change Order Estimate

Summary

\\CHANGE ORDERS\475\Titus Co. CO - TxDOT Supplied Small Signs - Job 475 (Mica).xlsx

| Williams Brothers Construction Company  |                              |    |         |         |           |         |                  |        |  |        |
|---|------------------------------|----|---------|---------|-----------|---------|------------------|--------|--|--------|
| Change Order Worksheet  |                              |    |         |         |           |         |                  |        |  |        |
| Item:   | TxDOT Supplied Small Signs   |    |         | Qty:    | 1 ls      |         |                  |        |  | WB 475 |
| Project:  | 0248-09-001                  |    |         |         |           |         |                  |        |  |        |
| Control:  | 0248-09-001                  |    |         |         |           |         |                  |        |  |        |
| Hwy:  | US 271                       |    |         |         |           |         |                  |        |  |        |
| SCOPE   |                              |    |         |         |           |         |                  |        |  |        |
| Titus Co requested change order to install TxDOT provided signs. TxDOT is furnishing the sign only, our subcontractor will still have to furnish the assemblies.                      |                              |    |         |         |           |         |                  |        |  |        |
|   |                              |    |         |         |           |         |                  |        |  |        |
|   |                              |    |         |         |           |         |                  |        |  |        |
|   |                              |    |         |         |           |         |                  |        |  |        |
|   |                              |    |         |         |           |         |                  |        |  |        |
| Item  | Description                  | UM | Est Qty | SUB     |           | WBCC    |                  | Remark |  |        |
|   |                              |    |         | Unit \$ | Ext \$    | Unit \$ | Ext \$           |        |  |        |
| <b>NEW ITEMS</b>  |                              |    |         |         |           |         |                  |        |  |        |
| 644-XXXX  | INSTALL TxDOT PROVIDED SIGNS | EA | 20.00   | 581.68  | 11,233.60 | 595.66  | 11,913.20        |        |  |        |
| <b>TOTAL CHANGE ORDER</b>   |                              |    |         |         |           |         | <b>11,913.20</b> |        |  |        |
| The pricing provided constitutes an estimate of the work to be performed based on the information provided by TxDOT. It should not be interpreted as a representation of actual cost. |                              |    |         |         |           |         |                  |        |  |        |



**MICA Corporation**

P.O. Box 161609  
Fort Worth, Texas 76161  
817-847-6121  
Metro 817-577-2088  
Fax 817-847-6885

September 24, 2014

Williams Bros.

Re : Control 0248-09-001  
Highway US 271  
County TITUS  
MICA Job #211539

Attention : Jesse Khangura / Seth Schulgen

Per your request I have calculated the costs associated with installing 20 each TxDOT provided aluminum small signs on the above referenced project. This unit pricing includes MICA providing and installing 14 10BWG (1) SA (T) post with concrete foundations and installing only the TxDOT provided signs. MICA excludes all traffic control if required. The pricing is as follows:

| Specification | Description                  | Unit | Unit Price | Old Qty | New Qty | Extension   |
|---------------|------------------------------|------|------------|---------|---------|-------------|
| 644           | Install TxDOT Provided Signs | EA   | \$561.68   | 0.00    | 20.00   | \$11,233.60 |
|               | Total For Change Order       |      |            |         |         | \$11,233.60 |

I have attached TxDOT type force account sheets to back up the pricing shown above. Please call me at (817) 847-6121 if you have questions or comments.

Respectfully submitted,

MICA CORPORATION

  
James Baker  
Estimator

**Branch Offices (reply to)**

Fort Worth  
Construction Office  
4425 Haltom Road  
Fort Worth, Texas 76117  
Metro 817-577-0455  
Fax 817-428-0577

1951 Probandt Street  
San Antonio, Texas 78214  
210-532-7211

9250 Keough Street  
P.O. Box 41045  
Houston, Texas 77241  
713-896-4288  
Fax 713-896-6717

4960 Hanson Drive  
Irving, Texas 75038  
972-812-1094

**Field Change Justification**

Control 0248-09-001  
 Highway US 271  
 County TITUS  
 MICA Job #211539  
 Item of Work:  
 Estimated Quantity:

Date : 9/24/14

Install TxDOT Provided Signs  
 20.00 EA

| <u>Description</u>               | <u>Quantity</u> | <u>Price</u> | <u>Labor</u>      | <u>Material</u>   | <u>Equipment</u>  | <u>Sub</u>    |
|----------------------------------|-----------------|--------------|-------------------|-------------------|-------------------|---------------|
| <b>Labor (Hours):</b>            | 60.00           | \$17.50      | \$1,050.00        |                   |                   |               |
| Travel Time                      | 15.00           | \$17.50      | \$262.50          |                   |                   |               |
|                                  |                 |              | <u>\$0.00</u>     |                   |                   |               |
| Subtotal - Labor                 |                 |              | \$1,312.50        |                   |                   |               |
| 55% Insurance & Taxes            |                 |              | \$721.88          |                   |                   |               |
| 25% Compensation                 |                 |              | <u>\$328.13</u>   |                   |                   |               |
| <b>Total Labor Cost:</b>         |                 |              | <u>\$2,362.50</u> |                   |                   |               |
| <b>Material:</b>                 |                 |              |                   |                   |                   |               |
| 10BWG (1) SA (T) Posts - 14'     | 20.00           | \$158.00     |                   | \$3,160.00        |                   |               |
| Concrete                         | 20.00           | \$22.50      |                   | \$450.00          |                   |               |
|                                  |                 |              |                   | <u>\$0.00</u>     |                   |               |
| Sub Total:                       |                 |              |                   | \$3,610.00        |                   |               |
| 25% Compensation                 |                 |              |                   | <u>\$902.50</u>   |                   |               |
| <b>Total Material Cost:</b>      |                 |              |                   | <u>\$4,512.50</u> |                   |               |
| <b>Equipment (Hours):</b>        |                 |              |                   |                   |                   |               |
| Pickup                           | 25.00           | \$17.78      |                   |                   | \$444.50          |               |
| Drill Truck                      | 25.00           | \$122.80     |                   |                   | \$3,070.00        |               |
| Trailer                          | 25.00           | \$11.02      |                   |                   | \$275.50          |               |
|                                  |                 |              |                   |                   | <u>\$0.00</u>     |               |
| Sub Total:                       |                 |              |                   |                   | \$3,790.00        |               |
| 15% Compensation                 |                 |              |                   |                   | <u>\$568.50</u>   |               |
| <b>Total Equipment Cost:</b>     |                 |              |                   |                   | <u>\$4,358.50</u> |               |
| <b>Subcontractor:</b>            |                 |              |                   |                   |                   |               |
|                                  |                 |              |                   |                   |                   | \$0.00        |
|                                  |                 |              |                   |                   |                   | <u>\$0.00</u> |
| Sub Total:                       |                 |              |                   |                   |                   | \$0.00        |
| 5% Compensation                  |                 |              |                   |                   |                   | <u>\$0.00</u> |
| <b>Total Subcontractor Cost:</b> |                 |              |                   |                   |                   | <u>\$0.00</u> |
| <b>Total Cost of FC Item:</b>    |                 | \$11,233.50  |                   |                   |                   |               |
| <b>Unit Price of FC Item:</b>    |                 | \$561.68     |                   |                   |                   |               |



# Structural & Steel Products, Inc.

1320 South University Drive, Suite 701

Fort Worth, Texas 76107

Phone: (817) 332-7417 Fax: (817) 338-0638

101813 - 1

|                |           |
|----------------|-----------|
| Original Quote | 9/24/2014 |
| Revised Quote  | 9/24/2014 |

Submitted To: Mica Corporation  
Address: P.O. Box 161609

Fort Worth TX 76161-0000

Contact: -  
Phone: 817-847-6121  
Fax: 817-847-6831  
Email: -

Project Name: Mica- Mt. Pleasant  
Project No: Mount Pleasant  
Control No:  
Working Days: 0  
Engineer/Architect:  
Phone No:  
Letting Date: 9/25/2014

We are pleased to offer the following proposal for your consideration :

| Item No                  | Item Description                                       | Qty   | Unit | Unit Price(\$) | Total Price (\$) |
|--------------------------|--|-------|------|----------------|------------------|
| 0644 2004                | INS SM RD SN SUP&AM TY10BWG<br>(1) SA (T) - 14 Ft Post | 20.00 | EA   | 158.00         | 3,160.00         |
| <b>Total Bid Price :</b> |  |       |      |                | <b>3,160.00</b>  |

**Notes :**

Prices are quoted CPU at SSP Yard.  
All 10BWG and TWT include G210 Galvanization as per TXDOT Standard Sheets.  
Prices do not include extruded aluminum wind beams.  
Prices do not include bridge or rail mounted sign supports. Prices do not include CTB mounts.  
For SA sign supports: Stub, Retainer Plate with bolts, Slip Base casting with 3 Set Screws, Post (T-Bracket, U-Bracket, Extensions where required). Prices do not include Southern Plains 2 Bolt Clamp Style Above Ground Assembly.

**Terms & Conditions :**

Material specifically fabricated for this project will be billed when the material has been fabricated and inspected (if required), not upon shipment.  
Payment Terms are Net 30 Days, no retainage, subject to credit approval  
This proposal is subject to Structural & Steel Products terms and conditions. Please request a copy by calling (817)332-7417  
Prices are good for 30 days and delivery within 180 days of receipt of order.

**ACCEPTED**

The above prices, specifications and conditions are satisfactory and are hereby accepted.

Buyer: \_\_\_\_\_

Signature: \_\_\_\_\_

Date of Acceptance: \_\_\_\_\_

Prime Contractor: \_\_\_\_\_

**CONFIRMED**

STRUCTURAL & STEEL PRODUCTS INC.

Authorized: --N/A--

Estimator: Jackie Smith

Revised By: Jackie Smith

10/7/2014

AVERAGE LOW BID UNIT PRICE - CONSTRUCTION - ATLANTA DISTRICT

|          |   |    |       |           |       |           |   |
|----------|---|----|-------|-----------|-------|-----------|---|
| 644 2004 | IN SM RD SN SUP & AM TY10BWG (1) SA (T) | EA | 2.000 | 650.00000 | 5.000 | 634.19400 | 3 |
|----------|---|----|-------|-----------|-------|-----------|---|

10/7/2014

AVERAGE LOW BID UNIT PRICE - CONSTRUCTION - STATEWIDE

|          |  |    |         |           |           |           |     |
|----------|--|----|---------|-----------|-----------|-----------|-----|
| 644 2004 | IN SM RD SN SUP & AM TY10BWG<br>(1) SA (T) | EA | 233.000 | 554.39803 | 3,244.000 | 511.86111 | 197 |
|----------|--|----|---------|-----------|-----------|-----------|-----|



CHANGE ORDER TRANSMITTAL

Williams Brothers Construction Company, Inc.

P.O. Box 66428, Houston, Texas 77266  
Phone: 713-522-9821 Fax: 713-520-5247

Date: October 7, 2014  
Project: 0248-09-001  
Control: 0248-09-001  
Highway: US 271  
WB Job: 475

For Office Use Only

To: Vanessa Wallace  
Contract Administrator  
PTP Transportation, LLC  
1500 Research Forest Drive, Suite 106  
The Woodlands, TX 77381

Sent Via:  Parcel Post

UPS

Federal Express

Courier

Other - Email

Attn: Mr. Rick Kronenberger, P.E.

Dear Mr. Kronenberger:

We are sending you the attached change order pricing with appropriate documentation. Your approval and initiation of the change order is requested.

Titus County Requested  Contractor Requested

Scope/Description:

Titus Co requested change order to relocate (1) LRSS and cover (6) small signs.

If you have any questions regarding this matter, please call.

Sincerely,  
WILLIAMS BROTHERS  
CONSTRUCTION COMPANY, INC.

Seth Schulgen  
Vice President


Encls  
Change Order Estimate



Summary

U:\CHANGE ORDERS\475\Titus Co. CO - Relo LRSS & Cover Small Signs - Job 475 (Mica).xlsx

| Williams Brothers Construction Company  |                                   |      |         |          |          |     |          |                 |        |        |
|---|-----------------------------------|------|---------|----------|----------|-----|----------|-----------------|--------|--------|
| Change Order Worksheet  |                                   |      |         |          |          |     |          |                 |        |        |
| Item:   | Relocate LRSS & Cover Small Signs | Qty: | 1       | ls       |          |     |          |                 | WB 475 |        |
| Project:  | 0248-09-001                       |      |         |          |          |     |          |                 |        |        |
| Control:  | 0248-09-001                       |      |         |          |          |     |          |                 |        |        |
| Hwy:  | US 271                            |      |         |          |          |     |          |                 |        |        |
| SCOPE   |                                   |      |         |          |          |     |          |                 |        |        |
| Titus Co requested change order to relocate (1) LRSS and cover 6 small signs.   |                                   |      |         |          |          |     |          |                 |        |        |
|   |                                   |      |         |          |          |     |          |                 |        |        |
|   |                                   |      |         |          |          |     |          |                 |        |        |
| Item  | Description                       | UM   | Est Qty | Unit \$  | Ext \$   | SUB | Unit \$  | Ext \$          | Wbcc   | Remark |
| <b>NEW ITEMS</b>  |                                   |      |         |          |          |     |          |                 |        |        |
| 9608-XXXX   | RELOCATE LRSS & COVER SMALL SIGNS | LS   | 1.00    | 8,447.99 | 8,447.99 |     | 8,959.09 | 8,959.09        |        |        |
|   | <b>TOTAL CHANGE ORDER</b>         |      |         |          |          |     |          | <b>8,959.09</b> |        |        |
| The pricing provided constitutes an estimate of the work to be performed based on the information provided by TxDOT. It should not be interpreted as a representation of actual cost. |                                   |      |         |          |          |     |          |                 |        |        |



**MICA Corporation**

P.O. Box 161609  
Fort Worth, Texas 76161  
817-847-6121  
Metro 817-577-2088  
Fax 817-847-6885

October 7, 2014

Williams Bros.

Re : Control 0248-09-001  
Highway US 271  
County TITUS  
MICA Job No.: 211539

**REVISED**

Attention: Seth Schlugen

Per your request I have calculated the costs associated with relocating one existing large roadside sign on the above referenced project. This lump sum pricing includes the two (2) 24"x5.25' drill shafts, W6X9 stubs, removing the existing sign and structural steel legs, and reinstalling the sign and legs at the new location. I have also included in this pricing the costs associated with covering six (6) existing signs with black poly material and securing it with duct tape. MICA excludes all traffic control if required. That pricing is as follows:

| Specification | Bid Item Description         | Item No | Quantity | Units | Unit Cost  | Extension         |
|---------------|------------------------------|---------|----------|-------|------------|-------------------|
| 416 2018      | RELOCATE LARGE ROADSIDE SIGN | 1       | 1.000    | LS    | \$8,447.99 | \$8,447.99        |
|               |                              |         |          |       |            | <b>\$8,447.99</b> |

MICA excludes riprap around sign post foundations.  
Removal and / or replacement of existing concrete or concrete foundations is excluded.  
This quote valid for thirty days.

Respectfully submitted,

MICA CORPORATION

James Baker  
Estimator

**Branch Offices (reply to)**

Fort Worth  
Construction Office  
4425 Haltom Road  
Fort Worth, Texas 76117  
Metro 817-577-0455  
Fax 817-428-0577

1951 Probandt Street  
San Antonio, Texas 78214  
210-532-7211

9250 Keough Street  
P.O. Box 41045  
Houston, Texas 77241  
713-896-4288  
Fax 713-896-6717

4960 Hanson Drive  
Irving, Texas 75038  
972-812-1094

**Field Change Justification**

Control 0248-09-001  
 Highway US 271  
 County TITUS  
 MICA Job #211539  
 Item of Work:  
 Estimated Quantity:

Relocate Large Roadside Sign  
 1.00 LS

Date : 10/7/14

| <u>Description</u>               | <u>Quantity</u> | <u>Price</u> | <u>Labor</u> | <u>Material</u> | <u>Equipment</u> | <u>Sub</u> |
|----------------------------------|-----------------|--------------|--------------|-----------------|------------------|------------|
| <b>Labor (Hours):</b>            | 75.00           | \$17.50      | \$1,312.50   |                 |                  |            |
| <b>Travel</b>                    | 30.00           | \$17.50      | \$525.00     |                 |                  |            |
| Subtotal - Labor                 |                 |              | \$1,837.50   |                 |                  |            |
| 55% Insurance & Taxes            |                 |              | \$1,010.63   |                 |                  |            |
| 25% Compensation                 |                 |              | \$459.38     |                 |                  |            |
| <b>Total Labor Cost:</b>         |                 |              | \$3,307.50   |                 |                  |            |
| <b>Material:</b>                 |                 |              |              |                 |                  |            |
| Concrete + Short Load Fee        | 1.00            | \$300.00     |              | \$300.00        |                  |            |
| Forming                          | 1.00            | \$30.00      |              | \$30.00         |                  |            |
| Rebar                            | 145.20          | \$0.550      |              | \$79.86         |                  |            |
| W6x9 Stubs                       | 2.00            | \$50.000     |              | \$100.00        |                  |            |
| Black Poly and Tape              | 1.00            | \$150.000    |              | \$150.00        |                  |            |
|                                  |                 |              |              | \$0.00          |                  |            |
| Sub Total:                       |                 |              |              | \$659.86        |                  |            |
| 25% Compensation                 |                 |              |              | \$164.97        |                  |            |
| <b>Total Material Cost:</b>      |                 |              |              | \$824.83        |                  |            |
| <b>Equipment (Hours):</b>        |                 |              |              |                 |                  |            |
| Pickup                           | 35.00           | \$17.78      |              |                 | \$622.30         |            |
| Drill Truck                      | 15.00           | \$122.80     |              |                 | \$1,842.00       |            |
| Boom Truck                       | 15.00           | \$57.09      |              |                 | \$856.35         |            |
| Trailer                          | 35.00           | \$11.02      |              |                 | \$385.70         |            |
|                                  |                 |              |              |                 | \$0.00           |            |
|                                  |                 |              |              |                 | \$0.00           |            |
| Sub Total:                       |                 |              |              |                 | \$3,706.35       |            |
| 15% Compensation                 |                 |              |              |                 | \$555.95         |            |
| <b>Total Equipment Cost:</b>     |                 |              |              |                 | \$4,262.30       |            |
| <b>Subcontractor:</b>            |                 |              |              |                 |                  |            |
| Tie Steel                        | 145.20          | \$0.35       |              |                 |                  | \$50.82    |
|                                  |                 |              |              |                 |                  | \$0.00     |
| Sub Total:                       |                 |              |              |                 |                  | \$50.82    |
| 5% Compensation                  |                 |              |              |                 |                  | \$2.54     |
| <b>Total Subcontractor Cost:</b> |                 |              |              |                 |                  | \$53.36    |
| <b>Total Cost of FC Item:</b>    |                 |              | \$8,447.99   |                 |                  |            |
| <b>Unit Price of FC Item:</b>    |                 |              | \$8,447.99   |                 |                  |            |



CHANGE ORDER TRANSMITTAL

Williams Brothers Construction Company, Inc.

P.O. Box 66428, Houston, Texas 77266  
Phone: 713-522-9821 Fax: 713-520-5247

Date: October 21, 2014  
Project: 0248-09-001  
Control: 0248-09-001  
Highway: US 271  
WB Job: 475

*For Office Use Only*

To: Vanessa Wallace  
Contract Administrator  
PTP Transportation, LLC  
1500 Research Forest Drive, Suite 106  
The Woodlands, TX 77381

Sent Via:  Parcel Post  
 UPS  
 Federal Express  
 Courier  
 Other - Email

Attn: Mr. Rick Kronenberger, P.E.

Dear Mr. Kronenberger:

We are sending you the attached change order pricing with appropriate documentation. Your approval and initiation of the change order is requested.

Titus County Requested  Contractor Requested

Scope/Description:

Titus Co requested change order to add 24 LF of dead end barricades.  
If you have any questions regarding this matter, please call.

Sincerely,  
WILLIAMS BROTHERS  
CONSTRUCTION COMPANY, INC.

Seth Schulgen  
Vice President

Encls  
Change Order Estimate

Summary

U:\CHANGE ORDERS\475\Titus Co. CO - Dead End Barricades - Job 475 (SW-Enviro).xlsx

| Williams Brothers Construction Company  |                     |      |         |         |          |         |                 |        |
|---|---------------------|------|---------|---------|----------|---------|-----------------|--------|
| Change Order Worksheet  |                     |      |         |         |          |         |                 |        |
| Item:   | Dead End Barricades | Qty: | 1       | Is      |          |         |                 | WB 475 |
| Project:  | 0248-09-001         |      |         |         |          |         |                 |        |
| Control:  | 0248-09-001         |      |         |         |          |         |                 |        |
| Hwy:  | US 271              |      |         |         |          |         |                 |        |
| SCOPE   |                     |      |         |         |          |         |                 |        |
| Titus Co requested change order to add 24 LF of dead end barricades.  |                     |      |         |         |          |         |                 |        |
| NEW ITEMS   |                     |      |         |         |          |         |                 |        |
| Item  | Description         | UM   | Est Qty | Unit \$ | Ext \$   | Unit \$ | Ext \$          | Remark |
| 9808-XXXX   | Dead End Barricades | LF   | 24.00   | 73.97   | 1,775.28 | 78.45   | 1,882.80        |        |
| <b>TOTAL CHANGE ORDER</b>   |                     |      |         |         |          |         | <b>1,882.80</b> |        |
| The pricing provided constitutes an estimate of the work to be performed based on the information provided by TxDOT. It should not be interpreted as a representation of actual cost. |                     |      |         |         |          |         |                 |        |

WILLIAMS BROTHERS  
TITUS CO US 271

| LABOR  | <u>QUANTITY</u> |    | <u>RATE</u>  | <u>TIME</u> |               |            |
|--|-----------------|----|--------------|-------------|---------------|------------|
| DRIVER   | 1.00            |    | 15.00        | 8.00        | 120.00        |            |
| UTILITY MAN  | 2.00            |    | 12.50        | 8.00        | <u>200.00</u> | \$320.00   |
| ALLOWABLE COMP @ 25%                                     |                 |    |              |             |               | \$80.00    |
| PREMIUMS & BURDEN @ 55%                                  |                 |    |              |             |               | \$176.00   |
| <br>   |                 |    |              |             |               |            |
| EQUIPMENT RENT   | <u>QUANTITY</u> |    | <u>RATE</u>  | <u>TIME</u> |               |            |
| GENERATOR  | 1.00            |    | 6.00         | 8.00        | 48.00         |            |
| 16 FT BIG TEX GOOSNECK TRAILER                           | 1.00            |    | 8.00         | 8.00        | 64.00         |            |
| 2014 1 TON FORD F 350 FLAT BED TRUCK                     | 1.00            |    | 26.00        | 8.00        | <u>208.00</u> | \$320.00   |
| ALLOWABLE COMP @ 15%                                     |                 |    |              |             |               | \$48.00    |
| <br>   |                 |    |              |             |               |            |
| MATERIALS  | <u>QUANTITY</u> |    | <u>PRICE</u> |             |               |            |
| 8' HI RED/WHITE DEAD END BARRICADE<br>WITH SURFACE MOUNT | 3.00            | EA | 200.00       |             | 600.00        |            |
| HARDWARE   | 1.00            | LS | 65.00        |             | <u>65.00</u>  | \$665.00   |
| ALLOWABLE COMP @ 25%                                     |                 |    |              |             |               | \$166.25   |
| <br>   |                 |    |              |             |               |            |
| TOTAL  |                 |    |              |             |               | \$1,775.25 |
|  | 24.00           | LF |              |             |               | \$ 73.97   |