

CHANGE ORDER FORM

CHANGE ORDER NUMBER

08

PROJECT: FM 1000: Construction of a new location, non-freeway facility, consisting of grading, structures, base, surfacing, signals and pavement markings. From Proposed US 271 Relief Route, east to FM 1735.

CONTRACTOR: James Construction Group, LLC

Contractor is directed to make the following changes to the Contract Documents.

DESCRIPTION OF CHANGES: Add Item 9008-1001 for New Guardrail End Treatment Product; Adjust Quantity of Existing Guardrail End Treatment Item 544-2001

ATTACHMENTS: See Separate list of Attachments

CHANGE IN CONTRACT PRICE

1. Original Price:	\$ 18,846,843.37
2. Total of Prior Change Orders:	\$87,153.47
3. Total Price Prior to Current Change Order:	\$ 18,933,996.84
4. Total of Current Change Order:	\$628.00
5. New Price Resulting from Current Change Order:	\$ 18,934,624.84

CHANGE IN CONTRACT TIME

Original Time:	383	DAYS
Total of Prior Change Orders:	0	DAYS
Total Time Prior to Current Change Order:	383	DAYS
Total of Current Change Order:	0	DAYS
New Time Resulting from Current Change Order:	383	DAYS

AGREED BY:

James Construction Group, LLC

Pat Plummer
(Signature)

11-19-14
(Date)

PTP Transportation, LLC:

Mark Bentley
(Signature)

1-6-15
(Date)

APPROVED BY:

Titus County:

(Signature)

(Date)

Texas Department of Transportation:

(Signature)

(Date)

Federal Highway Administration:

(Signature)

(Date)

COST REPORT

[illegible]



FM 1000 – Change Order 08
List of Attachments

- Letter to TxDOT – Re: Change Order 08 Justification
- Letter to TxDOT – Re: Change Order 08 Price Justification
- Letter to TxDOT – Re: Change Order 08 Environmental Assurance Statement

- Additional Item for New Guardrail End Treatment Product
 - Subcontractor Pricing from Dustin Allen, Inc.
 - TxDOT Standard Detail Sheet for X-Lite Product
 - Item 544-2001 Statewide Average Low Bid Unit Price



November 14, 2014

Mr. Roger Ledbetter, P.E.
Area Engineer – Mount Pleasant
Texas Department of Transportation – Atlanta District
2210 W. Ferguson
Mount Pleasant, Texas 75455

RE: Titus County
CSJ: 1226-04-01
FM 1000
Change Order 08 Justification

Dear Mr. Ledbetter:

PTP Transportation, LLC, on behalf of Titus County, is submitting for your review and approval Change Order 08 for the subject project. This change order is required to provide an additional item for a new guardrail end treatment product (X-Lite). The modification is necessary since the original product (ET 1000) is not currently approved for new installations. The proposed X-lite end treatment has been approved by TxDOT as a replacement solution.

All of the costs associated with this change order are summarized in the Cost Report, included with this change order. The breakdown of costs are summarized and discussed on a separate letter under the subject of price justification. If you have any questions regarding this matter, please feel free to contact me at (936) 441-9121.

Sincerely,

PTP TRANSPORTATION, LLC

Brion C. Bannister, P.E., CFM

Brion C. Bannister, P.E., CFM
Senior Civil Engineer

Attachments
cc: PTP Transportation, LLC Staff
File



November 14, 2014

Mr. Roger Ledbetter, P.E.
Area Engineer – Mount Pleasant
Texas Department of Transportation – Atlanta District
2210 W. Ferguson
Mount Pleasant, Texas 75455

RE: Titus County
CSJ: 1226-04-01
FM 1000
Change Order 08 Price Justification

Dear Mr. Ledbetter:

This letter serves as notice that the new pay item and price below has been reviewed and is considered fair and reasonable for the subject project. The new pay item is as follows:

Item Number		Description	Unit	Unit Price
Item	Desc			
9008	1001	GUARDRAIL END TREATMENT (X-LITE)	EA	\$1,982.00

This consideration is made based on the pricing provided by the subcontractor Dustin Allen Inc., and the attached statewide average low bid price for the item 0544-2001. The statewide average low bid unit price for the guardrail end treatment installation item (0544-2001) is \$2,092.84/EA. The unit pricing in this change order for the new end treatments is approximately 5% lower than this average. Also, the prime general contractor, James Construction, has not included an allowable 5% markup for the subcontractor work or an additional 1% bond markup. Therefore, the unit pricing is considered fair and reasonable.

If you have any questions regarding this matter, please feel free to contact me at (936) 441-9121.

Sincerely,

PTP TRANSPORTATION, LLC

Brion C. Bannister, P.E., CFM
Senior Civil Engineer

cc: PTP Transportation, LLC Staff
File



November 14, 2014

Mr. Roger Ledbetter, P.E.
Area Engineer – Mount Pleasant
Texas Department of Transportation – Atlanta District
2210 W. Ferguson
Mount Pleasant, Texas 75455

RE: Titus County
CSJ: 1226-04-01
FM 1000
Change Order 08 Environmental Assurance Statement


Dear Mr. Ledbetter:

This letter is to serve as notice that the proposed work on this change order will not affect any of the environmental clearances or commitments for the subject project. The work in this change order includes adding an item for a new guardrail end treatment product.

If you have any questions regarding this matter, please feel free to contact me at (936) 441-9121.

Sincerely,

PTP TRANSPORTATION, LLC



Terry L. Plucker, P.G.
Director of Environmental Services

cc: PTP Transportation, LLC Staff
File

DUSTIN ALLEN INC.

PO BOX 369
Bogata, TX 75417
(903) 632-0135 * (903) 632-0137 Fax

Quote

Job Specifications Quotation			
County:	TITUS	Highway:	FM 1000
Control:	1226-04-001	Bid Date:	11/13/14
Project:	PTF 2012(720)	Days:	
Length:		Estimate:	
Description:	REPLACE GUARDRAIL END TREATMENTS		
Engineer:			

ALT	ITEM	DESCRIPTION	UNIT	QUANT	PRICE	EXT
	544	2001 GUARDRAIL END TREATMENT (X-LITE)	EA	4.00	1982.00	7,928.00
						0.00

TOTAL: \$7,928.00

THANK YOU FOR YOUR CONSIDERATION.
WE ARE A SBE CONTRACTOR
PRICE DOES NOT INCLUDE CONCRETE WORK
PRIME TO SUPPLY TRAFFIC CONTROL

Signature _____ DUSTIN ALLEN INC.

Date: _____ 11/13/2014

11/14/2014

AVERAGE LOW BID UNIT PRICE - CONSTRUCTION - STATEWIDE

544 2001	GUARDRAIL END TREATMENT (INSTALL)	EA	146.000	2,014.50479	2,172.000	2,092.84413	210
----------	--------------------------------------	----	---------	-------------	-----------	-------------	-----